

# Digital Comm Link, Inc.

10450 West State Road 84

Davie, Florida 33324

954-236-2993

September 25, 2018

Satellite Division  
International Bureau  
Federal Communications Commission  
445 12<sup>th</sup> Street, Southwest  
Washington, DC 20554

## Via IBFS and Electronic Mail

Re: Extension of Time to Complete Construction  
Call Sign E950497  
File No. SES-MFS-20170721-00786

Dear Sir or Madam,

On September 26, 2017, the Commission granted the above-referenced license to Digital Comm Link, Inc. ("DCL") for the modification of its previously authorized Ku-Band transmit/receive antenna facilities situated at the above address. The instant modification was planned as part of a larger construction and licensing project involving the deployment of multiple C-Band fixed satellite service earth station antennas on this same site (Ref: Call Sign 170136). While all the C-Band facilities were completed and made operationally ready within the normally prescribed construction period, a combination of factors have rendered it necessary to seek an extension of time to complete the work on the Ku-Band antennas.

Personnel factors, weather-related issues, great demand and support requirements for DCL's terrestrial (DigiCaster) network and unforeseen difficulties in acquiring specific parts have all contributed to the problem. An exhaustive search was conducted to locate critical components needed to make the subject antennas operational within the Ku-Band spectrum. The equipment was located and is being installed at this writing. The completion of the installation, testing and certification process is imminent, however, in the exercise of due caution, we are seeking an additional 30 days of time to completely fulfill these processes.

Accordingly, we respectfully request that good cause having been shown, the construction period be extended until October 26, 2019.

Sincerely,



Robert Mendes

Vice President of Operations

cc: Paul Blais