

Appendix O: Base Station Installation Certification



COMPANY _____
 SITE NAME _____
 SITE NO _____
 LOCATION _____
 NETWORK ID _____
 EMS ID _____

BTS SITE COMPLETION CERTIFICATION (40-00092-00 Rev 1.10)

| | | | | |
|-------------------------|---------|-------|-----------------------------------|------------------------------------|
| SITE TYPE | OTHER | _____ | | |
| ANTENNA TYPE | OMNI | _____ | | |
| ANTENNA AZIMUTH | | _____ | DEGREES | |
| BTS CHASSIS TYPE | Combo | | | |
| FREQUENCY BAND | 2.4 ISM | | | |
| BTS CENTER FREQUENCY | | _____ | GHZ | |
| RFS ELECTRICAL DOWNTILT | 2 | _____ | DEGREES | |
| RFS MECHANICAL TILT | 0 | _____ | <input type="checkbox"/> Upr tilt | <input type="checkbox"/> Down tilt |
| RFS OVERALL DOWNTILT | | _____ | DEGREES | |
| BTS ENCLOSURE | INDOOR | _____ | | |

| | | | | |
|----------|---|------------------------------|-----------------------------|------------------------------|
| A | Equipment Installed in Building | <input type="checkbox"/> YES | <input type="checkbox"/> NO | |
| 1 | Equipment Installed and Secured Per Plan | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 2 | Roof/Ceiling/Wall Penetrations Patched, Sealed and Painted | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 3 | Penetration(s) Inspected by Landowner Representative | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| B | Equipment Installed on Roof | <input type="checkbox"/> YES | <input type="checkbox"/> NO | |
| 1 | Equipment Installed and Secured Per Plan | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 2 | Structural Upgrades to Roof Installed Per Plan | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 3 | Equipment Support Frame Installed | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| C | Equipment Installed on Grade | <input type="checkbox"/> YES | <input type="checkbox"/> NO | |
| 1 | Equipment Installed and Secured Per Plan | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 2 | Special Inspection for Foundation Steel Complete | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 3 | Concrete Placed and Vibrated | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 4 | Concrete Break Test Report Complete | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| D | Civil/Site Work | | | |
| 1 | Fencing Complete (Tie-In to Ground System) Per Plan | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 2 | Gravel/Crushed Rock Placed over Weed Barrier | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 3 | Above Ground Conduits Installed Plumb | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 4 | Landscaping/ Erosion Control Complete Per Plan | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 5 | Access Road Complete Per Plan | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 6 | All Trash and Debris Hauled Off Site | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 7 | Site Area restored to Original Condition | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 8 | Unistruts, iron angles and Rods properly cold galvanized | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 9 | RF Safety Signage Installed where Required | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| E | Monopole/Tower Work | | | |
| 1 | Monopole/Tower Plumb, Torqued and Free of Visible Defects | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 2 | Orientation of Monopole/Tower Per Plan | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 3 | Safety Climb Installed and Tensioned per Manufacturer Spec. | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 4 | Weep Hole Free of Obstructions | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 5 | Step Bolts Installed/ Removed Below 30 feet | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |
| 6 | Monopole/Tower Tie-In to Ground Ring Complete | <input type="checkbox"/> YES | <input type="checkbox"/> NO | <input type="checkbox"/> N/A |



COMPANY _____
 SITE NAME _____
 SITE NO _____
 LOCATION _____
 NETWORK ID _____
 EMS ID _____

BTS SITE COMPLETION CERTIFICATION (40-00092-00 Rev 1.10)

F Grounding

- 1 Monopole/Tower Grounding Installed YES NO N/A
- 2 Ground Wire Types and Size meet construction Specs YES NO N/A
- 3 Lightning Rod Provided and Installed Per Plan YES NO N/A
- 4 5 Ohm Megger Ground Resistance Test Complete YES NO N/A
- 5 Buss Bars Installed Per Plan YES NO N/A
- 6 Surge Protector Installed Between RFS Antenna and Cable YES NO N/A
- 7 Coax Ground Kits Installed at RFS Antenna Per Plan YES NO N/A
- 8 Coax Ground Kits Installed at Tower Base Per Plan YES NO N/A
- 9 Coax Ground Kits Installed at Buss Bar Prior to BTS Per Plan YES NO N/A
- 10 Double Lug Connectors Used at All Buss Bar Attachments YES NO N/A
- 11 Cable Tray/Ice Bridge Bonded and Grounded to Buss Bar YES NO N/A
- 12 Surge Protectors Mounted and Secured on ground Buss Bar YES NO N/A
- 13 Master Ground Buss Bar Tied-In to Ground Ring YES NO N/A
- 14 Equipment Rack Ground Per Plan YES NO N/A
- 15 Power Supply/UPS, Rectifier Ground Per Plan YES NO N/A
- 16 Meter and Backhaul Ground Per Plan YES NO N/A
- 17 Fence Work Grounded Per Plan YES NO N/A
- 18 Additional Equipment Tied-In to BTS properly Grounded YES NO N/A

G Electrical, Backhaul and Network

- 1 Power and Backhaul Conduits Installed Per Plan YES NO N/A
- 2 Conduits Are Labeled and Pull Strings are Provided YES NO N/A
- 3 Meter is Installed Per Plan YES NO N/A
- 4 Circuit Breakers Installed and Properly Labeled YES NO N/A
- 5 UPS Installed and All Internal Connections Made YES NO N/A
- 6 Rectifier Installed, Output and Wiring to BTS Checked YES NO N/A
- 7 Network/Telco Tie-In to BTS, Tested and Complete YES NO N/A
- 8 EMS Installed and Connected to Network YES NO N/A

H BTS System

- 1 Cabinet is Positioned, Secured and Leveled Per Plan YES NO N/A
- 2 Cabinet Outer Surfaces Free from scratches, dents, corrosion YES NO N/A
- 3 BTS Chassis Outer Surfaces Free from scratches and dents YES NO N/A
- 4 All Hardware Connections within BTS are tightened/secured YES NO N/A
- 5 RF/GPS Coax Connectors Securely Connected to BTS YES NO N/A
- 6 Signal/Power Cable Securely Connected to BTS YES NO N/A
- 7 Network cables Dressed and Secured to BTS YES NO N/A
- 8 Documents, License are Stored or Posted on BTS YES NO N/A

J Antenna and Feeder System

- 1 RFS Antenna Height and Orientation Per Plan YES NO N/A
- 2 RFS Antenna Mount Plumb Per Axis YES NO N/A
- 3 GPS Antenna Mounted Per Plan YES NO N/A
- 4 Zinc Cold Galvanizing compound used everywhere YES NO N/A
- 5 Coaxial Cables Run Straight (Not Exceeding Bend Radius) YES NO N/A
- 6 Coaxial Cables Tagged and Color Coded Per Plan YES NO N/A
- 7 Connectors and Jumpers Installed and Weatherproofed YES NO N/A
- 8 Cable Hangers, Bands or Ties Spaced up every 3 Feet YES NO N/A
- 9 Antenna Power and Data Cable Continuity Tested YES NO N/A
- 10 Antenna System Sweep Test Performed and Passed YES NO N/A
- 11 SW and Hard Copy of Antenna Sweep Test Results Provided YES NO N/A



Internet at the speed of thought™

COMPANY _____
 SITE NAME _____
 SITE NO _____
 LOCATION _____
 NETWORK ID _____
 EMS ID _____

BTS SITE COMPLETION CERTIFICATION (40-00092-00 Rev 1.10)

NOTES

Printed Name _____
 Signature / Date _____
 Company _____
 Phone No. _____

Printed Name _____
 Signature / Date _____
 Company _____
 Phone No. _____

Printed Name _____
 Signature / Date _____
 Company _____
 Phone No. _____

Appendix S: Location (FTP) Tests

Introduction

The Location, or FTP, Test is performed to check the Ripwave system operation through file transfers between the Base Station and the Modem. The test measures the data rate performance at various locations within the coverage area. Data throughput is measured by executing file transfers using the FTP protocol for both upstream and downstream links. A file server must be in place on the same subnet with the BTS to accurately perform the file transfer, and the Modem. User computer must be loaded with an FTP Client. As the file transfer is running, a data file is captured by the Modem tool. Data rates are captured by the FTP program.

Data is recorded in a spreadsheet format. The spreadsheet lists the location, GPS, and other information. As data rates are captured, the results are entered manually. An average SNR and sync RSSI can be read from the debug tool, and recorded, for quick comparison to the acceptable criteria (see “Acceptable Criteria” section of this appendix). For NLOS indoor locations, tests are performed both outside the building and inside, so that the obstruction loss for the building can be determined. Unless the customer can provide indoor access, all results will be LOS or Near NLOS.

Planning the Locations

Before the actual testing is conducted, you need to select the test locations.

First, select one Line of Sight (LOS) location about 2 km away from the Base Station. The results at this location will be as good as you could expect to get from your system and will constitute your “base line” for future reference.

Second, based on your preliminary RF propagation, select 4 additional locations (LOS or NLOS), if the Base Station has a panel RFS; or 7, if it has an omni RFS.

Criteria of Acceptability

In order to evaluate the test results, several criteria are taken into consideration. These criteria are valid for both LOS and NLOS locations.

- ❑ Processed Sync Signal Strength: For a given test location, ± 2 dB variation during FTP
- ❑ Absolute Sync Signal Strength – Processed Sync Signal Strength: not greater than 2 dB variation during FTP

- ❑ SNR values consistent during the FTP for all carriers used:
 - a. QPSK: at least 11 dB
 - b. 8 PSK: at least 14 dB
 - c. QAM16: at least 17 dB
- ❑ UL and DL Packet Error Rates (PER) not greater than 1%. This will vary according to interference levels, but may not render the system inoperable.
- ❑ Uplink Beam Forming Gain: between 16 dB and 21 dB. Perform a comparison of UL and DL, Beam Forming Gain differences should be not greater than 3 dB.

- ❑ Modem Transmit Power < 25 dBm; BTS Transmit Power < 0 dBm per code channel with power control

- ❑ Sync vs. Data Rate:

| <u>Absolute Sync (dBm)</u> | <u>UL Data Rate (Mbps)</u> | <u>DL Data Rate (Mbps)</u> |
|----------------------------|----------------------------|----------------------------|
| (A) -35 to -55 | 0.6 to 1.0 | 1.5 to 2.0 |
| (B) -55 to -70 | 0.6 to 1.0 | 1.2 to 2.0 |
| (C) -70 to -85 | 0.5 to 1.0 | 1.2 to 2.0 |
| (D) -85 to -95 | 0.10 to 0.5 | 0.3 to 1.0 |
| (E) -95 to -105 | 0.033 to 0.1 | 0.066 to 0.66 |

Process

The recommended process for performing the Location (FTP) tests is described below.

First: Verify that a single Modem transmits and receives data at expected rates, as indicated previously.

Second: Verify that multiple Modems simultaneously transmit and receive data at acceptable rates, and the parameters listed above are being met. NOTE: The exact number of Modems is determined by field conditions. The minimum is two.

Third: Verify operation at the full range of the system*. Include LOS Location Tests at cell edges. The height of Modem and uplink and downlink data rates are recorded for each site. Data rates are to be compared with expected results, as seen in the last item (Sync vs. Data Rate) of Acceptance Criteria. For example:


*2.6 GHz : ~12 Km

*2.4 GHz: ~ 3 Km

Equipment Required

- Laptop computer
- GPS receiver with serial cable
- Constellation Debugger application
- BTS Beam Form Display diagnostic tool
- Modem
- Modem power supply
- DC to AC power converter
- Ethernet Cable

Equipment Setup



Location (FTP) Test Procedure

Two people are needed to perform this procedure. One will be in the car performing the location test, and the other will be at the Base Station checking the operation using the BTS Beam Form Display diagnostic tool.

1. Ensure that the Base Station has successfully completed calibration, RF sanity measurements, and the Drive Study at the frequency and TX/RX signal levels that were determined by the cell site survey. Also ensure that the Base Station is powered on and is able to transmit and receive data.
2. Connect the DC to AC power converter to the power port in the vehicle.
3. Connect the Modem to the DC to AC power converter.
4. Connect the Ethernet cable to the Ethernet port on the laptop computer and to the Ethernet port on the Modem.
5. Connect the GPS to the serial port on the laptop computer.
6. Drive to one of the locations selected on the RF coverage analysis. Stop and turn off the vehicle.
7. Power on the GPS, the Modem, and the laptop computer. Place the Modem on the roof of the vehicle.
8. Start the Navini Networks FTP/Location Test Tool program.
9. Verify that the Base Station is transmitting and that the Modem establishes sync and can communicate with the Base Station. Ping a device address on the network side of the Base Station, and verify that a reply is received. While monitoring the Constellation Debugger, position the Modem to reduce the difference between absolute sync and processed sync levels to 2 or less.
10. Enter a memo into the comment field about which link of the test is being performed.
11. Verify that the GPS input is seen in the application.
12. Put the location number/site identifier into the comment field of the Navini Networks Constellation Debugger, and press the Enter key. This will identify the site location.
13. On the EMS connected to the Base Station, start the BTS Beam Form Display diagnostic tool.
14. From the laptop computer with the Modem connected to it, start a downlink FTP file transfer. Record the results on the site page or in the log.
15. On the EMS connected to the Base Station, using the BTS Beam Form Display diagnostic tool verify the strength and direction of the beam during the file transfer. Record the results on the site page or in the log.
16. Repeat the file transfer three times, stopping and starting the Debugger and Beam Form Display diagnostic tool for each transfer
17. Repeat steps 14-15, this time performing an uplink FTP transfer.

18. When finished, remove the Modem from the roof and secure equipment for travel.
19. Drive to the next location selected on the RF coverage analysis. Stop, and turn off the vehicle.
20. Repeat steps 7 to 19 until all locations are tested. At this point send this data to the RF Engineers to analyze, or continue until each quadrant in the cell is complete. When you send the results depends upon the schedule or results from the file transfers.

Location (FTP) Test Form

The form for recording the Location (FTP) test results is an Excel spreadsheet. Shown in Table T1, the actual column headers go across the top of the form, but are broken into two sections here for readability.

Table T1: Location (FTP) Test Form

| FTP LOCATION TEST FORM | | | | | | | | | | | | | |
|------------------------|------------------|-----------------|------------------------|----------------------|-----------|-----|------|----------------------|--------|-----------|-----------|----------------------|--|
| Company : 0 | | | | Antenna Type: 0 | | | | Tested By: 0 | | | | | |
| BTS Name : 0 | | | | Azimuth: 0 | | | | Degrees | | | | Test Date (Start): 0 | |
| BTS ID: 0 | | | | Up/Down Tilt(M/E): 0 | | | | Degrees | | | | Test Date (End): 0 | |
| S/W Release: 0 | | | | Frequency: 000 | | | | MHz | | | | | |
| Site # | Site Name | GPS Coordinates | Data Capture File Name | | Km to BTS | LOS | NLOS | FTP Data Rate (Kbps) | | Sync (dB) | | Remarks | |
| | | | Debugger | Beamform (bfn) | | | | Downlink | Uplink | Absolute | Processed | | |
| 1 | Sector / Omnid | | | | | | | | | | | | |
| 2 | Sector / Omnid | | | | | | | | | | | | |
| 3 | Sector / Omnid | | | | | | | | | | | | |
| 4 | Sector / Omnid | | | | | | | | | | | | |
| 5 | Sector / Omnid | | | | | | | | | | | | |
| 6 | Sector / Omnid | | | | | | | | | | | | |
| 7 | Sector / Omnid | | | | | | | | | | | | |
| 8 | Omnid / Optional | | | | | | | | | | | | |

| FTP LOCATION TEST FORM | | | | | | | | | | | | | |
|-----------------------------------|---------------------|-----------------|--------------|---|-----------|------------|-----|---------------------------------|----------------------|--------|-----------|-----------|---------|
| Company: <input type="text"/> | | | | Antenna Type: <input type="text"/> | | | | Tested By: <input type="text"/> | | | | | |
| BTS Name: <input type="text"/> | | | | Azimuth: <input type="text"/> | | | | Degrees | | | | | |
| BTS ID: <input type="text"/> | | | | Up/Down Tilt(M/E): <input type="text"/> | | | | Degrees | | | | | |
| S/W Release: <input type="text"/> | | | | Frequency: <input type="text"/> | | | | MHz | | | | | |
| Site # | Site Name | GPS Coordinates | Data Capture | | File Name | KHz to BTS | LOS | NLOS | FTP Data Rate (Kbps) | | Sync (dB) | | Remarks |
| | | | Debugger | Beam Form | | | | | Downlink | Uplink | Absolute | Processed | |
| 9 | Optional / Optional | | | | | | | | | | | | |
| 10 | Optional / Optional | | | | | | | | | | | | |
| 11 | Optional / Optional | | | | | | | | | | | | |
| 12 | Optional / Optional | | | | | | | | | | | | |
| 13 | Optional / Optional | | | | | | | | | | | | |
| 14 | Optional / Optional | | | | | | | | | | | | |

Appendix V: IC Closeout Tool

Overview

This is a new complex form that replaces the following older forms:

1. RFS System Test Form
2. 2nd tab of the Base Station Installation Certification Form (Serial Numbers)
3. Calibration Verification Form
4. Drive Study Form
5. Location (FTP) Test Form

The I&C Closeout Tool (Part Number xx) consists of the following worksheets (tabs):

1. Company Info
2. BTS Info
3. Serial #
4. Layer 1 & 2
5. Cable Loss
6. Calibration Plot
7. RFS and Cable RFS Loss
8. RF Verification
9. Drive Test Form
10. Location Testing

Before Using the Form

Once a BTS has been added and fully configured in the EMS (including execution the RFS script from the floppy delivered with the antenna, as well as successfully calibrated, you must perform the “Export All BTS Data” action on this BTS. This creates a text-only file that will be used as input for the I&C Closeout Tool.

Using the Form

Open the IC_Form and select the first tab (Company Info) and click on the “Read BTS Export File (*.txt)” button. This action will read the configuration data contained in the BTS export file and populate most of the fields in all the tabs of the I&C Closeout Tool. Complete tabs 1

(Company Info), 2 (BTS Info), 3 (Serial #), and 5 (Cable Loss) by filling the green fields manually. No data needs to be entered manually in tabs 4 (Layer 1 & 2) and 6 (Calibration Plot). The remaining four tabs, 7 (RFS and Cable RFS Loss), 8 (RF Verification), 9 (Drive Test Form), and 10 (Location Testing) will be filled as part of the corresponding procedures.

Click on the “Save Workbook” button on the Company Info worksheet (first tab) before saving this Excel file. The purpose of this action is... (ASK PHIL ABOUT THIS AND ABOUT THE CREATE AUDIT REPORT BUTTON).

Figure V1: Company Info (1st tab)

The screenshot shows the 'Company Info' worksheet (tab 0) with the following sections and fields:

- 0** (Tab Number)
- Reset Company Info** (Button)
- Site Location** (Section Header)
 - Company Name
 - Site Name
 - Address
 - City, State
 - Zip, Country
- Contact Information** (Section Header)
 - Name
 - Email Address
 - Address
 - City, State
 - Country
 - Phone
- BTS Configuration** (Section Header)
 - BTS ID
 - BTS Name
- Deployment** (Section Header)
 - Installer Name
 - Phone
 - Date
- Buttons:**
 - Create Audit Report
 - Read BTS Export File (.txt)** (Circled in red, pointed to by a blue arrow)
 - Save Workbook
- Footer:** 40-00217-00 Rev A Version 1.0 03/04/04

Figure V2: BTS Info (2nd tab)

| DEPLOYMENT INFORMATION | |
|-----------------------------|---|
| Company Name | 0 |
| BTS ID | 0 |
| BTS Name | 0 |
| Reset BTS Info | |
| | |
| BTS Type | |
| Software Version | |
| Active | |
| Standby | |
| Antenna Information | |
| Type | |
| Gain (dB) | |
| Downtilt (Actual) | |
| Height | |
| Azimuth | |
| Neighborhood BTS | |
| BTS 1 | |
| BTS 2 | |
| BTS 3 | |
| BTS 4 | |
| BTS IP Configuration | |
| Backhaul Type | |
| IP Address | |
| Subnet Mask | |
| Gateway IP | |
| EMS Server IP Configuration | |
| IP Address | |
| | |

Figure V3: Serial # (3rd tab)

HARDWARE INFORMATION

Company Name 0
 ET B ID 0
 ET B Name 0

Note : Please write all Card Serial Numbers in the Spreadsheet Below

| | | | | | | | | | | | | |
|--|---------|---------|---------|---------|--|--|--|--|---------|---------|---------|---------|
| | RFC/PA1 | RFC/PA2 | RFC/PA3 | RFC/PA4 | | | | | RFC/PA5 | RFC/PA6 | RFC/PA7 | RFC/PA8 |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |

| | RF SHELF | DIGITAL SHELF |
|----------------------|----------|---------------|
| Reset Serial Numbers | RFC/PA1 | SYM 1 |
| | RFC/PA2 | SYM 2 |
| | RFC/PA3 | IF 1 |
| | RFC/PA4 | IF 2 |
| | RFC/PA5 | CHP 1 |
| | RFC/PA6 | CHP 2 |
| | RFC/PA7 | MDM 1 |
| | RFC/PA8 | MDM 2 |
| | ETS SN | CC 1 |
| | RFS SN | CC 2 |

Figure V4: Layer 1 & 2 (4th tab)




Figure V5: Cable Loss (5th tab)

RF CABLE LOSS INFORMATION

Company Name 0
 BTS ID 0
 BTS Name 0

Reset Cable Loss Values

CABLE LOSS

| Cable | Low | Mid | High | Avg. Loss |
|-------|-----|-----|------|-----------|
| 1 | | | | 00 |
| 2 | | | | 00 |
| 3 | | | | 00 |
| 4 | | | | 00 |
| 5 | | | | 00 |
| 6 | | | | 00 |
| 7 | | | | 00 |
| 8 | | | | 00 |
| CAL | | | | 00 |

Note Input values as Negative




Figure V6a: Calibration Plot (6th tab) – Part One of Three




Figure V6b: Calibration Plot (6th tab) – Part Two of Three




Figure V6c: Calibration Plot (6th tab) – Part Three of Three



Figure V7: RFS & Cable RFS Loss (7th tab)

RFS AND CABLE SWEEPS INFORMATION

Company Name 0
 BTS ID 0
 BTS Name 0

Reset RFS & Cable Sweeps Values

INSERTION LOSS THRU RFS

| | | Low | Mid | High | Average | Cal path loss (calculated) | LNA gain (calculated) | | |
|---|---------|-----|-----|------|---------|-------------------------------|--------------------------|-----|-----|
| 1 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 2 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 3 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 4 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 6 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 8 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 7 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 8 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |

INSERTION LOSS THRU CAL CABLE AND RFS

| | | Low | Mid | High | Average | Cal path loss (calculated) | LNA gain (calculated) | | |
|---|---------|-----|-----|------|---------|-------------------------------|--------------------------|-----|-----|
| 1 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 2 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 3 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 4 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 6 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 8 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 7 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |
| 8 | TX path | | | | 00 | 30 | | | |
| | RX path | | | | 00 | | 0.0 | 0.0 | 0.0 |

INPUT ALL VALUES AS NEGATIVE

Figure V8: RF Verification (8th tab)

RF VERIFICATION FORM

| | | | | | |
|---------------------------------|------|--|--|--|--|
| Date | | | | | <input type="button" value="Reset RF Verification"/> |
| Company Name | 0 | | | | |
| BTS Name | 0 | | | | |
| BTS ID | 0 | | | | |
| Frequency (MHz) | 0.00 | | | | |
| Software release | | | | | |
| Personnel | 0.00 | | | | |
| Csl cable loss (-) | | | | | |
| Attenuation (-) | | | | | |
| Total Path loss (-) | 0.0 | | | | |
| RX sensitivity (set in EMS) (-) | | | | | |
| Antenna power (in EMS) | | | | | |
| Antenna gain | 0.0 | | | | |
| Sync scale | | | | | |
| Modem correction factor | | | | | |
| Modem EID | | | | | |
| Sync correction | 0.0 | | | | |

| | Cable Loss | | | |
|-----|------------|-----|------|-----------|
| | Low | Mid | High | Avg. loss |
| 1 | 0.0 | 0.0 | 0.0 | 0.0 |
| 2 | 0.0 | 0.0 | 0.0 | 0.0 |
| 3 | 0.0 | 0.0 | 0.0 | 0.0 |
| 4 | 0.0 | 0.0 | 0.0 | 0.0 |
| 5 | 0.0 | 0.0 | 0.0 | 0.0 |
| 6 | 0.0 | 0.0 | 0.0 | 0.0 |
| 7 | 0.0 | 0.0 | 0.0 | 0.0 |
| 8 | 0.0 | 0.0 | 0.0 | 0.0 |
| CAL | 0.0 | 0.0 | 0.0 | 0.0 |

Receiver Performance

| Power Splitter Loss | | UL Tx Power (-) | UL SNR | Absolute Signal Strength | Noise Level | Noise Figure | RX Gain (DAC word) |
|---------------------|---|-----------------|--------|--------------------------|-------------|--------------|--------------------|
| I | Q | | | | | | |
| | | | | -16.05 | -16.05 | 115.95 | |
| | | | | -16.05 | -16.05 | 115.95 | |
| | | | | -16.05 | -16.05 | 115.95 | |
| | | | | -16.05 | -16.05 | 115.95 | |
| | | | | -16.05 | -16.05 | 115.95 | |
| | | | | -16.05 | -16.05 | 115.95 | |
| | | | | -16.05 | -16.05 | 115.95 | |
| | | | | -16.05 | -16.05 | 115.95 | |
| | | | | -16.05 | -16.05 | 115.95 | |

Transmitter Performance

| Absolute Sync Level (-) | Corrected | Power at Antenna (RMS) | Delta from Target | Tranceiver Power (RMS) | Tranceiver Power (peak) | Radiated Power (RMS) | TX Gain (DAC word) |
|-------------------------|-----------|------------------------|-------------------|------------------------|-------------------------|----------------------|--------------------|
| | 0.0 | 0.0 | 0.00 | 0.0 | 9.5 | 0.0 | |
| | 0.0 | 0.0 | 0.00 | 0.0 | 9.5 | 0.0 | |
| | 0.0 | 0.0 | 0.00 | 0.0 | 9.5 | 0.0 | |
| | 0.0 | 0.0 | 0.00 | 0.0 | 9.5 | 0.0 | |
| | 0.0 | 0.0 | 0.00 | 0.0 | 9.5 | 0.0 | |
| | 0.0 | 0.0 | 0.00 | 0.0 | 9.5 | 0.0 | |
| | 0.0 | 0.0 | 0.00 | 0.0 | 9.5 | 0.0 | |
| | 0.0 | 0.0 | 0.00 | 0.0 | 9.5 | 0.0 | |
| | 0.0 | 0.0 | 0.00 | 0.0 | 9.5 | 0.0 | |
| | 0.0 | 0.0 | 0.00 | 0.0 | 9.5 | 0.0 | |
| Power deviation | | 0.0 | | 0.0 | | 0.0 | |

Figure V9: Drive Test Form (9th tab)

| DRIVE TEST FORM | | |
|---|---|------------------------|
| DRIVE TEST INFORMATION | | |
| Drive test area name | 0 | |
| Date of Drive Test | | |
| Drive Tester Name | 0 | |
| Standard Vehicle Name and Type | | |
| CPE EID | | |
| CPE Test device Antenna gain (calibrated) | | |
| Drive Route (Map attached) | | |
| Drive test file name | | |
| SITE CONFIGURATION | | |
| Site Coordinates | | |
| Frequency (MHz) | 0.00 | |
| ETS Transmit Power | 0 | |
| ETS ID | 0 | |
| ETS antenna Omni/Panel | 0 | |
| Antenna Azimuth (Orientation) | 0 | |
| Antenna downtilt (Degrees) | 0 | |
| ETS antenna height | 0 | |
| DRIVE TEST ROUTE PLAN | YES / NO | TYPICAL CLUTTER HEIGHT |
| High Density Urban Covered | <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A | |
| Commercial/Industrial | <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A | |
| Residential with Trees | <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A | |
| Residential with Few Trees | <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A | |
| Paved Areas | <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A | |
| Grass/Agriculture | <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A | |
| Open Area | <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A | |
| Forested Areas | <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A | |
| Water | <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A | |
| Airports | <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A | |
| Others | <input type="checkbox"/> YES <input type="checkbox"/> NO <input type="checkbox"/> N/A | |

Things to pay attention to:

1. Make sure that the GPS data on the constellation debug page is updating all the time during the drive test.
2. Make sure that the Drive Test CPE only selects the upright antennas all the time.
3. Make sure that the CPE is locked to the correct ETS by checking the ETS ID on the frequency.
4. Make sure that the RF connections are good all the time. Check this by observing the stability of the RF signal strength in a LOS location.
5. Please make proper log information in certain important locations.

Figure V10a: Location Testing (10th tab) – Part One of Two

| FTP LOCATION TEST FORM | | | | | | | | | | | | |
|------------------------------------|--------------------|-----------------|------------------------|--|-----------|-----|------|---|--------|-----------|-----------|---------|
| Company: <input type="text"/> | | | | Antenna Type: <input type="text"/> | | | | Tested By: <input type="text"/> | | | | |
| BTS Name: <input type="text"/> | | | | Azimuth: <input type="text"/> Degrees | | | | Test Date (Start): <input type="text"/> | | | | |
| BTS ID: <input type="text"/> | | | | Up/Down Tilt (M/E): <input type="text"/> Degrees | | | | Test Date (End): <input type="text"/> | | | | |
| Site Release: <input type="text"/> | | | | Frequency: <input type="text"/> MHz | | | | | | | | |
| Site # | Site Name | GPS Coordinates | Data Capture File Name | | Km to BTS | LOS | NLOS | FTP Data Rate (Kbps) | | Sync (dB) | | Remarks |
| | | | Debugger | Beam Form (b/m) | | | | Downlink | Uplink | Absolute | Processed | |
| 1 | Sector / Omnid | | | | | | | | | | | |
| 2 | Sector / Omnid | | | | | | | | | | | |
| 3 | Sector / Omnid | | | | | | | | | | | |
| 4 | Sector / Omnid | | | | | | | | | | | |
| 5 | Sector / Omnid | | | | | | | | | | | |
| 6 | Sector / Omnid | | | | | | | | | | | |
| 7 | Sector / Omnid | | | | | | | | | | | |
| 8 | Omnid / Opt Isomni | | | | | | | | | | | |

Figure V10b: Location Testing (10th tab) – Part Two of Two

| FTP LOCATION TEST FORM | | | | | | | | | | | | |
|------------------------------------|---------------------|-----------------|------------------------|--|-----------|-----|------|---|--------|-----------|-----------|---------|
| Company: <input type="text"/> | | | | Antenna Type: <input type="text"/> | | | | Tested By: <input type="text"/> | | | | |
| BTS Name: <input type="text"/> | | | | Azimuth: <input type="text"/> Degrees | | | | Test Date (Start): <input type="text"/> | | | | |
| BTS ID: <input type="text"/> | | | | Up/Down Tilt (M/E): <input type="text"/> Degrees | | | | Test Date (End): <input type="text"/> | | | | |
| Site Release: <input type="text"/> | | | | Frequency: <input type="text"/> MHz | | | | | | | | |
| Site # | Site Name | GPS Coordinates | Data Capture File Name | | Km to BTS | LOS | NLOS | FTP Data Rate (Kbps) | | Sync (dB) | | Remarks |
| | | | Debugger | Beamform (bits) | | | | Downlink | Uplink | Absolute | Processed | |
| 9 | Optional / Optional | | | | | | | | | | | |
| 10 | Optional / Optional | | | | | | | | | | | |
| 11 | Optional / Optional | | | | | | | | | | | |
| 12 | Optional / Optional | | | | | | | | | | | |
| 13 | Optional / Optional | | | | | | | | | | | |
| 14 | Optional / Optional | | | | | | | | | | | |