

File # SES-REG-2009 0904-01129

all SignE09016 Grant Date

to 3/24/10 ORIGINAL

(or other identifier)

Term Dates

2,201 O.J. Christopher Redding

Approved: 20 arette D. Jores

February 16, 2010

VIA HAND DELIVERY

Marlene H. Dortch, Esq. Secretary Federal Communications Commission 445 12th Street, SW Washington, DC 20554

FILED/ACC.

Attention:

Satellite Division

International Bureau

FEB 16 2010

Federal Communications commission
Office of the Secretary

Re:

Service Electric Cablevision, Inc.

Request for Extension of Construction Deadline

Receive-Only Earth Station E090161 FCC File No. SES-REG-20090904-01129

Dear Ms. Dortch:

On behalf of Service Electric Cablevision, Inc. ("Service Electric"), we hereby request an additional six (6) months, through September 2, 2010, to submit a Certificate of Completion of Construction for Earth Station E090161 (the "Station"). The current construction deadline is March 2, 2010.

The Station is a newly authorized receive-only facility that will be located at a previously unconstructed location in rural Northumberland County, in the northeastern region of Pennsylvania. Due to unforeseen construction and winter weather related delays, Service Electric's contractor has been unable to proceed with construction of the Station and related facilities. Service Electric has been advised by its contractor that construction will resume in mid to late-April and may take up to four (4) months to complete. Consequently, Service Electric respectfully requests the Commission to grant an additional six (6) months, to September 2, 2010, in which to have the Station constructed and operational.

Should any questions arise concerning this request, please contact Allyson Mejia (202) 776-2901 or the undersigned counsel.

Sincerely,

. Christopher Redding

Counsel for Service Electric Cablevision

cc:

Ms. Jeanette Spriggs