



OCTOBER 14 1998

**ACCEPTANCE TEST PROCEDURE  
FOR**

**TRANSMITTER DESIGNED TO MEET THE REQUIREMENTS  
OF BARON SERVICES INC.  
"C" BAND, 350KW TRANSMITTER  
P/N BA 91000**



al

**PREPARED FOR**

**BARON SERVICES INC.  
2121 METRO CIRCLE  
HUNTSVILLE, AL 35801**

**BY**

**JAYCOR , HPM OPERATION  
2186 EASTMAN AVENUE - SUITE 107  
VENTURA, CALIFORNIA - 93003**



### 3.2 OPERATIONAL PROCEDURE

The Front Panel has the following meters:

FILAMENT VOLTMETER – 15 volts Full Scale  
 HV POWER SUPPLY CURRENT METER – 1.0 Amps Full Scale  
 HV POWER SUPPLY VOLTAGE METER – 2000 volts Full Scale  
 MAGNETRON CURRENT METER – 50 ma Full Scale  
 AC INPUT VOLTS – 220VAC – SYSTEM POWER  
 AC INPUT VOLTS – 220VAC – TRANSMITTER POWER

- A. Paying attention to the Transmitter Control Panel.
1. Set switches in the following positions.
    - a. System Power – Set to "OFF" position.
    - b. Local/Remote - Set to "Local" position.
    - c. A.C. Switch, On/Standby – Set to "Off"
    - d. H.V. Switch, On/Radiate – Set to "Off" position.
  2. Connect JAYCOR Control Box to 37 pin Connector (P1) on Transmitter with JAYCOR Adapter cable.
    - a. Set A.C. Power Switch on Control Box to "OFF"
- B. Make sure ALL Input Power Switches are in the "OFF" position. Connect the Transmitter to a 220/240 VAC circuit with the capability to supply up to 2000 watts.
- C. Place the AC "ON" switch on the EXTERNAL CONTROL BOX to "ON" Verify "Magnetron Airflow Light " illuminates, (Fan not "ON")
1. Turn "System Power" switch "ON" (Front Panel)
  2. Set AC Switch, "On/Standby" to "Standby"-
  3. Verify Magnetron Airflow Light goes "OUT", All Fans "ON"
  4. Set Pulse generator for 2 usec, amplitude of 10 to 15 volts peak, and 300 PPS.
  5. Set H.V. switch to "ON" position.

Record	1.H.V. Light, illuminates
	2. TIME - (START STOP WATCH)
	3. AC INPUT VOLTS-SYSTEM POWER
	4. FILAMENT VOLTAGE METER READING,
	9.5 Vrms +/- .5 VOLTS

D. Monitor the "FILAMENT/READY" Light and RECORD the time the light goes on. The elapsed time from Standby to Ready > 5 minutes.

RECORD:

1. READY LIGHT, ON
2. TIME READY LIGHT ILLUMINATES
3. ELAPSED TIME, 300 SECONDS, MINIMUM

E. Connect the PRF Monitor to the Oscilloscope. Set the oscilloscope to measure Frequency. Connect Spectrum Analyzer to waveguide and with transmitter operating adjust center frequency of magnetron to 5.6 Ghz.

RECORD:

1. THE OPERATING FREQUENCY.
2. SIDE LOBES > 12 Db DOWN (PLOT)
3. SPURIOUS RESPONSE > 40 Dbc
4. HV POWER SUPPLY VOLTAGE ----- VOLTS
5. HV CURRENT METER ----- AMPS
6. FILAMENT VOLTS ----- VOLTS
- MAGNETRON CURRENT -----MA

F. Connect Peak Power Meter to Waveguide.

RECORD:

1. PEAK POWER, 85.4 (Min).
2. POWER OUTPUT STABILITY, .1 Db Pulse to Pulse
3. PULSE DROOP < .5 Db.

G. Connect Oscilloscope to Crystal Detector. Adjust generator for 2 usec and 250 PPS.

RECORD:

1. PULSE WIDTH, (-) 3 Db POWER POINTS
2. PULSE TO PULSE JITTER < 10 NSEC Pk. to Pk.  
Measured (.707) of detector.
3. PULSE WIDTH JITTER < 10 NSEC Pk. to Pk.  
Measured (.707) of detector.
4. TIME DELAY, INPUT TO RF OUTPUT < 1 USEC
5. RISE TIME, < 100nsec, 10% TO 90%
6. FALL TIME, < 160nsec, 90% TO 10%
7. INPUT TO OUTPUT PULSE WIDTH TRACKING  
+/- 5%

H. Connect Spectrum Analyzer to Waveguide.

RECORD:

1. CENTER FREQUENCY, SHOULD NOT DEVIATE FROM ORIGINAL SETTING BY MORE THAN +/- 112 MHz

I.

Set Pulse Width for .4 usec and adjust frequency for 2500 PPS.

- 1. RECORD:      1. UNIT OPERATES AT .001 DUTY
- 2. Run Rep. Rate till over duty light is illuminated or Dropping pluses is observed on the oscilloscope. Record Rep Rate, should be 2800 to 3200 pps.

J.

With unit operating as above, short output of magnetron at the cathode stem to ground, If an extended ARC is applied the Magnetron current light , A7 board, should illuminate and unit shut down. Press reset button, unit should recover and emit RF at the original power output. For minor ARC's the transmitter should recover on it's own and Ramp Up without touching the Reset button.

Major Arc, Shutdown   ✓   O.K.  
Minor Arc, Ramp Up   ✓   O.K.

**Burn In:**      The transmitter should be set at .4 usec and 1800 pps and allowed to run for a minimum of 8 hrs.

RECORD:      O.K.

## TRANSMITTER TEST DATA SHEET BARON SERVICES INC.

Part Number: BA 91000

Sheet 1 of 3

Serial Number: 002 Date: 12-16-98 Tester: Mark Temple**3.2 OPERATIONAL PROCEDURE:****3.2 A Transmitter Control Panel****3.2.A.1 SET SWITCHES IN THE FOLLOWING POSITIONS**

- |   |      |                                     |
|---|------|-------------------------------------|
| a. System Power - Set to "OFF" position.            | O.K. | <input checked="" type="checkbox"/> |
| b. Local/Remote - Set to "Local" position.          | O.K. | <input checked="" type="checkbox"/> |
| c. A.C. Switch, On/Standby - Set to "Off"           | O.K. | <input checked="" type="checkbox"/> |
| d. H.V. Switch, On/Radiate - Set to "Off" position. | O.K. | <input checked="" type="checkbox"/> |

**3.2.A.2 CONNECT JAYCOR CONTROL BOX TO 37 PIN CONNECTOR (P1) ON TRANSMITTER WITH JAYCOR ADAPTER CABLE.**

- |  |      |                                     |
|--|------|-------------------------------------|
| a. Set A.C. Power Switch on Control Box to "OFF" | O.K. | <input checked="" type="checkbox"/> |
|--|------|-------------------------------------|

**3.2.B With all AC Swiches "OFF" , connect Transmitter to 220 VAC, single phase Power.**

O.K.

**3.2.C Place AC switch on Control Box, "ON"**O.K. **Magnetron Airflow Switch, "OFF"**O.K. **3.2.C.1 Turn "System Power" switch "ON" (Front Panel)** O.K. **3.2.C.2 Set AC Switch, "On/Standby" to "Standby"-** O.K. **3.2.C.3 Verify Magnetron Airflow Light goes "OUT", All Fans "ON", O.K.** **3.2.C.4 Set Pulse generator for 2 usec, amplitude of 10 to 15 volts peak, and 300 PPS.**O.K. **3.2.C.5 Set H.V. switch to "ON" position.** O.K. 3.2.C SYSTEM INPUT VOLTAGE ( AC ) 2303.2.C TRANSMITTER INPUT VOLTS (AC) 2253.2 C FILAMENT VOLTS -- 9.5 Vrms +/- .5 VOLTS 9.53.2 C READY LIGHT ON: YES  NO 3.2 D TIME: 5:093.2 D FILAMENT DELAY -- 3 MIN, Minimum YES  NO

## TRANSMITTER TEST DATA SHEET BARON SERVICES INC.

Part Number: BA 91000

Sheet 2 of 3

Serial Number: 002 Date: 12/16/98 Tester: MARK

3.2 E MAGNETRON FREQUENCY -- 5.604Hz

3.2 E SPECTRUM SIDE LOBES > 12 dB HI SIDE 16 db  
LOW SIDE 14db

3.2 E SPURIOUS RESPONSE > (-) 40 Dbc, 2-55 OK ✓

3.2 E HV POWER SUPPLY VOLTAGE 1462 VOLTS DC

3.2 E HV CURRENT METER .74 AMPS

3.2 E FILAMENT VOLTS 9.5 VOLTS RMS Standby

3.2E MAGNETRON CURRENT 28 MA

3.2 F PEAK POWER, 85.4 Dbm [350kw- (min.)] 86.21 Dbm, 417 Kw

3.2 F POWER OUTPUT STABILITY, < .1 Db, Pulse to Pulse, 0

3.2 F PULSE DROOP < .5Db. .1 OK ✓

3.2 G PULSE WIDTH 2.0us OK ✓

3.2 G PULSE TO PULSE JITTER < 10 NSEC (Pk TO Pk) 2 NSEC

3.2 G PULSE WIDTH JITTER < 10 NSEC (Pk TO Pk) 2 NSEC

3.2 G TIME DELAY < 1 USEC .7 USEC

3.2 G RISE TIME < 100 NSEC, 10% TO 90% 61 NSEC

3.2 G FALL TIME < 160 NSEC, 90% TO 10% 151 NSEC

3.2 G INPUT TO OUTPUT (Pulse Width Tracking) < 100NSEC 0 NSEC

# TRANSMITTER TEST DATA SHEET BARON SERVICES INC.

Part Number: BA 91000

Sheet 3 of 3

Serial Number: 002 Date: 12/16/98 Tester: MARK

3.2 H FREQUENCY DRIFT < 112 Mhz 3 Mhz  OK

3.2 I OPERATION AT .001 DUTY  OK

3.2 K MAGNETRON ARC TEST  OK

3.2 L BURN IN, START TIME 5:00 pm

END TIME 9:00 am

TESTED OK o.k

TESTER MARK YOUNG DATE 12/16/98

WITNESS CLIFF LAMB DATE 12/16/98

Q.C. [Signature] DATE 12/16/98

Q.C. STAMP \_\_\_\_\_ DATE 12/16/98

