

## VIII. Measurement Results for AIS Physical Tests Cont'd:

### 2. Carrier Power.

High Specification:  $40.96 \pm 1.5$  dBm (12.5W +5.1W/-3.1W) Normal Operation

Low Specification:  $33.01 \pm 1.5$  dBm (2W +.8W/-.6W) Normal Operation

